

Latest News

Our work to improve the power network that delivers electricity to your door is progressing. Here's a quick update on what we're doing.

Thank you for your patience while we deliver this major investment in your community.

Date	What's happening
7 September 2018	<p>We're entering the final phase of the underground cabling work being carried out as part of our £1.75 million investment programme in Skelton.</p> <p>This programme of works is designed to improve the resilience of the local electricity supply both now and in the future by replacing existing underground cables and upgrading a number of substations with new equipment.</p> <p>We've now completed our planned high voltage cable laying works in North Skelton, New Skelton and along the High Street in Skelton Village.</p> <p>Starting on 10 September, we'll be pushing forward with the final section of underground cabling work along Coniston Road, Thirlmere Drive, Rydal Road and Windermere Drive. We'll ensure that access to the Civic Hall and its car parks is maintained throughout the works.</p> <p>The programme is running to schedule and we anticipate this final phase of cabling work will be completed by early October. We'll continue to communicate by letter with all customers who'll be directly affected.</p> <p>Substation works at North Skelton West will be completed in September. Old Skelton substation (behind Co-Operative Funeralcare) will be completed by the end of 2018 and Skelton Derwent substation (being relocated to the corner of Derwent Road and Windermere Drive) will be completed in spring 2019. Further details and dates will be confirmed and shared shortly.</p>