



## Polesight Project Installation Checklist for Guard and VisNet Units Installer Contact

Installer Name					
Substation Details					
Substation Name					
Location (what.three.words)					
Tick one: Three phase	Split p	ohase		Single Phase	
Polesight Unit Details Guard Unit	/isNet Unit				
Polesight Asset Number on Polesight Unit Serial Number Install date	:				
Current Sensor Connections For Guard units up to 4 curre connected to each phase. For system this will be L1, L2 and	ent channels will b or a three phase s	ystem this work that that this is	vill be L1, L2 recorded c	, L3 and N. For a spli orrectly for monitorin	t phase
Feeder/Circuit Name		Chann	el Input 2	Phase	
		4			
		6			
			8		
For <b>VisNet</b> units each feeder channel number is required. the Rogowski coils. For a sp Current Channel Input	Ensure the currer	nt connectio the L3 coil is	ns match th	e voltage phases as	labelled on

Contact Francis Shillitoe (NPg Polesight Project Manager) if there are difficulties with the installation: Office: 0191 2262374 Mobile: 07967 665533

Final Device Checks Guard: Press Reset button and wait. Check Power, Comms, Status and Signal Strength are green. Check the correct number of Channel LEDs are lit. VisNet: Two minutes after the power being applied to the Unit, the 3 x LEDs (Power, Status and Comms) should all be Green.
Photos should be taken of the completed installation showing (please tick when taken):  Voltage Connections  Box installation position  Current Sensors  View of installation from Ground
Please send photos to <u>francis.shillitoe@northernpowergrid.com</u> including the substation name and Polesight Asset Number
Additional Information – Include difficulties, points of note and if it is a split phase substation.